

SERVICES MEETING HELD ON 22.09.23:

- 1. RECOVERY ROOM:** O2, suction & electrical ports (5 A-4 nos) for each bed.-Connected to UPS
- 2. RECEPTION:** * 2 PC, 1 printer, 1 fridge, LAN , 1 phone.
* Pneumatic chute
- 3. WAITING:** Phone charging ports, Patient calling system- TV display
- 4. LINEN STORE:** Open shelves.
- 5. M & F CHANGE:** Cloth hangers
- 6. GASTROSCOPY & COLONOSCOPY ROOM** : *1 CO2, 1 O2, suction & electrical ports (15A & 5A 2 nos each and 3 multipins).
* 1 ph (connected through reception).
* 1PC, LAN - UPS
* Monitor also to be connected to UPS.
- 7. ERCP ROOM:** *1 CO2, 1 O2, suction & electrical ports (nos to be checked with existing ERCP room in OT building).
*Electrical points for Fluoroscopy (Table & machine), endoscopy (processor & monitor) & anesthesia machine.
* Console wall to have 5A (3 nos) & 15A (3 nos) sockets.
*Console- 1PC, LAN & 1 PH
*Apron hangers to be provided similar to ranipet campus.
- 8. FEMALE & MALE STAFF LOUNGE** : *1PC, 1 PH, LAN & points for charging laptops.
*Add one more table in female lounge.
*Add sofa/ table in male staff lounge.
* Existing cupboard to be converted to lockers.
- 9. WASHING AREA:** *RO water supply for all three sinks.
*Washing & rinsing- 5A sockets.
* Drying- 1 AIR, 1 nos multipln.
* Scope cupboard requires plugpoints- to be finalised by dept.

NOTE:

- Curtain rods to be provided for all windows.
- Electrical points & RO water supply in scopy washing area to be checked with department/existing scopy washing area (OT building 2nd floor).
- Exhaust in scopy washing area to be finalised with department/nurse's.
- All external corridor windows & doors should have frosted glass.
- Scope hanging cupboard (dept scope)- Requires electrical points (to be finalised with dept)

FINISHING SCHEDULE

ROOM NAME	FLOOR FINISH	WALL FINISH	CEILING
Waiting Area	-	Enamel upto 2100mm & Acrylic Emulsion painting above.	Distemper
Recovery, Nurse Station	-	Enamel upto 2100mm & Acrylic Emulsion painting above.	Distemper
Gastroscopy, Colonoscopy, ERCP	-	Wall Tile upto 1800mm & Acrylic Emulsion painting above.	-
Male Change	Tile Flooring	Enamel upto 2100mm & Acrylic Emulsion painting above.	Distemper

REFERENCE:

- PROPOSED SHOWN IN
- DEMOLITION SHOWN IN
- TO BE MODIFIED SHOWN IN
- EXISTING SHOWN IN
- BRICK WALL (1200mm ht) WITH ALU. PARTITION
- ALU. PARTITION SHOWN IN
- BRICK WORK
- AIR CONDITIONING WITH FALSE CEILING
- FALSE CEILING
- AC INDOOR UNIT
- PROPOSED FURNITURE SHOWN IN

SCHEDULE OF OPENINGS

TYPE	DIMENSION		SILL	LINTEL	REMARKS
	WIDTH	HEIGHT			
FG1	1000	600	2000	2600	ALU. FIXED GLASS
FG2	1200	1700	730	2430	ALU. FIXED GLASS WITH GRILL
FG3	1500				
FG4	750	1700	730	2430	ALU. FIXED GLASS-FROSTED
W1	1400	2000	680	2680	ALUMINIUM WINDOW WITH GRILL
W2	1800	2000	680	2680	ALUMINIUM WINDOW WITH GRILL
W3	1500	1350	1150	2500	ALUMINIUM WINDOW WITH GRILL
W4	1800	1350	1150	2500	ALUMINIUM WINDOW WITH GRILL
AD1	1200	2100	-	-	ALUMINIUM DOUBLE DOOR
AD2	1500	2100	-	-	ALUMINIUM DOUBLE DOOR
AD3	900	2100	-	-	ALUMINIUM SINGLE DOOR
V1	1000	600	1830	2430	ALUMINIUM VENTILATOR
D1	1000	2100	-	2100	WOODEN DOOR SINGLE SHUTTER

TENDER PURPOSE ONLY

CHRISTIAN MEDICAL COLLEGE -VELLORE.

PROPOSED MODIFICATION OF M WARD GROUND FLOOR FOR GASTROENTEROLOGY AT CMC TOWN CAMPUS.

M WARD & MTS(PART) GROUND FLOOR PLAN -PROPOSED

CHKD BY: D.G	DATE : 23.04.2024	PLANNING ENGINEER:
DRAWN: JANE	DRG.NO: CMC/GS/AR01	

